

Rajasthan - Status of Public Private Partnership (PPP) Projects (As on June 30, 2019) – Projects under implementation

S. No.	Project Name	Department/ Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
(A)	Road Sector						
1.	Chomu to Mahala Road via Renwal Jobner (SH-19 & 2C), Length-82.282 km.	PWD	134.20	DBFOT (VGF)	22.02.2011	-	M/s Unity Infra Projects Ltd. submitted financial bid seeking 13.41% VGF. Agreement signed on 05.06.11 with Chomu-Mahala Toll Way Pvt. Ltd., Jaipur (SPV). FC done on 14.08.2012. Damages of Rs. 57.71 lacs imposed. VGF of Rs. 18.0 crore from Gol, Concession period 25 Year. BC completed for 44.10 km. and CC completed for 1.232 km., balance BC 36.95 km. to be done. Date of expiry 15.06.2037. Lead Bank (Union Bank of India) has taken over possession of the project on 02.03.2017 and assured to substitute the concessinaire by 30.11.2019.
2.	Nagaur-Bikaner Road (NH-89), Length-108.26 km.	PWD	378.07	DBFOT (VGF)	30.10.2012	31.03.2020	Concession agreement signed with M/s GVR Infra project Ltd. on 13.05.2013. VGF Rs. 69 crore from Gol. Concession period 15 years. Appointed date 30.01.2014. Work stopped due to funds problem. 29% work completed. Matter to re-start the work with one time infusion of funds by Gol is under process at MoRTH, New Delhi.
3.	Khedali-Pahadi up to Haryana Border, Length- 61.156 km.	PWD	136.08	DBOT (ANNUITY)	15.12.2016	04.08.2019	Under ADB (Tranche-1: Package-1) loan assisted programme. Concession agreement signed on 07.02.2017. Appointed date 05.08.2017, concession period 12 years, construction period 2 year, work under progress.
4.	Kanwas-Khanpur–Aklera, Length 74.820 km.	PWD	174.99	DBOT (ANNUITY)	15.12.2016	04.08.2019	Under ADB (Tranche-1: Package-1) loan assisted programme. Concession agreement signed on 07.02.2017. Appointed date 05.08.2017, concession period 12 year, construction period 2 years, work under progress.

Rajasthan - Status of Public Private Partnership (PPP) Projects (As on June 30, 2019) – Projects under implementation

S. No.	Project Name	Department/ Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
5.	Deoli-Kanwas, Length 14.850 km.	PWD	34.78	DBOT (ANNUITY)	15.12.2016	04.08.2019	Under ADB (Tranche-1: Package-1) loan assisted programme. Concession agreement signed on 07.02.2017. Appointed date 05.08.2017, concession period 12 years, construction period 2 years, work under progress.
6.	Alot (MP) - Gangdhar Suwansar (MP), Length 24.550 km.	PWD	58.11	DBOT (ANNUITY)	15.12.2016	04.08.2019	Under ADB (Tranche-1: Package-1) loan assisted programme. Concession agreement signed on 07.02.2017. Appointed date 05.08.2017, Construction period 2 year and concession period 12 years, work under progress.
7.	Gadoj - Beharor - Haryana Border, Length 46.4 km.	PWD	193.91	DBFOT (VGF)	16.08.2017	18.06.2020	Agreement signed on 11.10.2017 with 1.90% premium of realizable toll from COD. Appointed date 19.12.2018. Construction period 1 year 6 months. Concession period 14 years. Work under progress.
	Sub - Total (A)		1110.14				
(B)	Urban Infrastructure						
1.	Development of Multi Level Parking Project at Ashok Marg Nala, C-Scheme, Jaipur	JMC, Jaipur	34.00	DBFOT	02.02.2010	Dec, 2019	Agreement signed on 12.03.2010 with M/s Fine Tech Parkcon India Pvt. Ltd. on premium Rs. 119.04 lacs. Construction period 2 years. 4,750 sqm. area for commercial development for 95 years. (G+2) and automatic parking facility of 400 cars developed and maintained upto 30 years. Commercial tower A-G+2 completed and commercial tower B is in progress. Committee has been formed by JMC to resolve the issue. The matter is under litigation.
2.	Jal Mahal Tourism Project, Jaipur	RTDC	200.00	BOOT	30.09.2004	2020-21	Lease agreement signed with M/s Jal Mahal Resort Pvt. Ltd., Mumbai on 22.11.2005 for 99 years. Work of Phase-II stopped as the matter remains Sub-Judice in Hon'ble Supreme Court. SLP filed by private developer in Hon'ble Supreme Court. The Hon'ble Supreme Court

Rajasthan - Status of Public Private Partnership (PPP) Projects (As on June 30, 2019) – Projects under implementation

S. No.	Project Name	Department/ Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
							decided to reduce the lease period from 99 years to 30 years, to reduce sub-merged area from 100 acre land and to open the monument to the general public. For non-compliance of order, Contempt petition filed. A writ petition also filed against the Rajasthan Lake Conservation Authority in Hon'ble Supreme Court.
3.	Jaipur Street Lighting System Project for existing lamps spread across eight zones.	JMC, Jaipur	25.00	DBFOM	24.12.2014	March, 2020	Agreement signed with SMC Infra Ltd., Pune Maharashtra on 24.12.2014 for the period of 10 years to achieve energy savings on existing public lighting network of Jaipur City. The recovery of the project cost is from financial value of energy saved amount. Total 26,626 LED lights installed so far. Amended agreement signed by JMC, SMC & LSG for replacement of remaining 86,258 conventional street lights. Out of this 67,716 lights have installed till 30 June 2019. Work in progress.
4.	Common Biomedical Waste Treatment Facility (CBWTF), Chittorgarh -Rajsamand	MC, Chittorgarh	0.70	DBOOT	22.04.2017	September, 2019	LoA issued to M/s E- Tech Project, Bikaner and agreement executed. Land allotted to firm. Date of submission for ToR is 06.09.2017. Environmental clearance awaited.
5.	Common Biomedical Waste Treatment Facility (CBWTF), Jalore- Sirohi	Municipality, Jalore	0.70	DBOOT	31.05.2017	September, 2019	LoA issued to M/s Instromedix (India) Pvt. Ltd., Jaipur. Lease deed executed with the firm on 31.05.2017. ToR submitted on 09.12.2017. Environmental clearance awaited. EIA report awaited.
6.	Common Biomedical Waste Treatment Facility (CBWTF), Sikar- Churu-Jhunjhunu	Municipality, Jhunjhunu	0.70	DBOOT	05.05.2017	September, 2019	LoA issued to M/s Instromedix (India) Pvt. Ltd., Jaipur. Lease deed executed with the firm on 08.06.2017. Firm received ToR. Waste from Jhunjhunu is being treated at Jaipur on the basis of agreement. Due to dispute on existing land, agreement has been cancelled by Nagar Parishad on 16.01.2019.

Rajasthan - Status of Public Private Partnership (PPP) Projects (As on June 30, 2019) – Projects under implementation

S. No.	Project Name	Department/ Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
7.	Common Biomedical Waste Treatment Facility (CBWTF), Dungarpur-Pratapgarh-Banswara	Municipality, Dungarpur	0.70	DBOOT	10.12.2015	September, 2019	Work order issued to M/s E-Tech Projects, Bikaner. Land allotted and Lease executed with the firm on 10.12.2015. Applied for CTE & CTO on June 2016. Applied for Environmental Clearance on dated 17.03.2017. Public hearing done on 11.06.2019. Environmental Clearance will received after final EIA submission.
8.	Common Biomedical Waste Treatment Facility (CBWTF), Nagaur	Municipality, Nagaur	0.70	DBOOT	16.03.2017	September, 2019	Work order issued to M/s E-Tech Projects, Bikaner. Lease deed and agreement executed with the firm on 16.03.2017. ToR presentation on 09.11.2017. Work awarded and Environmental Clearance received. Construction work will be started soon.
9.	Common Bio-Medical Waste Treatment Facility (CBWTF), Jaipur (Additional)-Dausa	JMC, Jaipur	1.00	DBOOT	27.06.2016	December, 2019	LoA issued on 27.06.2016 & agreement signed on 14.07.2017 with M/s Instromedix (India) Pvt. Ltd., Jaipur for 20 years. CBMW received from Jaipur rural and Dausa is being treated at Jaipur (urban) plant. MoU and lease deed signed with the firm. Land allotted. Firm got Consent to Establish. Work order issued on 07.03.2019, electricity connection is under process.
10.	Common Biomedical Waste Treatment Facility (CBWTF), Sawai Madhopur, Tonk & Karauli	MC, Swaimadhpor	0.70	DBOOT	05.01.2016	September, 2019	LoA issued to M/s E-Tech. Projects, Bikaner on 05.01.2016. Land allotted.
11.	STPs (25 MLD + 10 MLD + 5 MLD) in Udaipur town	MC, Udaipur	80.00	Hybrid Annuity	04.07.2017	June, 2019	STP's based on SBR process having provision for reuse of 50% treated water of Udaipur town. 25 MLD Plant has completed. Construction of 10 MLD plant and 5 MLD plant is under process. O&M period is 15 years.
12.	Waste to Energy Plant Langariyawas Jaipur (600 TPD, 7 MW)	JMC, Jaipur	182.17	DBFOT	04.11.2016	December, 2019	LoA issued on 04.11.2016 & agreement signed on 19.04.2017 with M/s JITF Urban Infrastructure Ltd. for 30 years on royalty of Rs. 66.00/MT. Power Purchase Agreement (PPA) and lease deed under consideration. Tariff for power purchase decided at Rs.7.31/KWH.
13.	Waste to Energy Projects at Jodhpur (400 TPD, 4 MW)	MC, Jodhpur	120.00	DBFOT	11.01.2017	December, 2019	LoA issued on 11.01.2017 & agreement signed on 24.04.2018 with M/s JITF Urban

Rajasthan - Status of Public Private Partnership (PPP) Projects (As on June 30, 2019) – Projects under implementation

S. No.	Project Name	Department/ Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
							Infrastructure Ltd. Royalty of Rs. 126.00/MT given by the firm to Nagar Nigam Jodhpur. Tariff for power purchase decided at Rs.7.43/KWH.
	Sub – Total (B)		646.37				
(C)	Power Sector						
1.	220 kV S/C Sikar - Nawalgarh - Jhunjhunu line with 220/132 kV GSS at Nawalgarh	RRVPL Ltd.	36.28	BOOM	25.02.2013 (as per TSA)	-	Agreement signed with M/s Emco Ltd. for 25 years. Project not completed. Final termination notice issued to M/s STSCL. The matter is Sub-Judice with Appellate Tribunal against order issued by RERC. Next hearing date is 13.08.2019. Case is pending for decision before Hon'ble APTEL, New Delhi.
2.	'Input plus Investment' based Distribution Franchisee for distribution and supply of electricity in Kota City	JVVNL	151.52	ROMT	01.09.2016	31.08.2021	Agreement signed between JVVNL, CESC Ltd. and KEDL (an SPV of M/S CESC Ltd.) on 17.06.2016 for distribution of electricity in Kota City Circle area for 20 years. Operation started by KEDL from 01.09.2016. M/s KEDL shall make a minimum investment of Rs. 151.52 crores in first 5 years. Till March 2019, Distribution Franchisee invested Rs. 159.36 crore as capital expenditure.
3.	'Input plus Investment' based Distribution Franchisee for distribution and supply of electricity in Bharatpur City	JVVNL	47.74	ROMT	01.12.2016	30.11.20210	Agreement signed between JVVNL, CESC Ltd. and BESL (an SPV of M/S CESC Ltd.) on 17.06.2016 for distribution of electricity in Bharatpur city circle area for 20 years. Operation started by BESL from 01.12.2016. M/S BESL shall make a minimum capital investment of Rs. 47.74 crores in first 5 years. Till March 2019, Distribution Franchisee invested Rs. 33.35 crore as capital expenditure.
4.	'Input plus Investment' based Distribution Franchisee for distribution and supply of electricity in Ajmer City	AVVNL	37.60	ROMT	01.07.2017	30.06.2022	Agreement signed between AVVNL and Tata Power Company Ltd. and TPADL (an SPV of M/S Tata Power Company Ltd.) on 19.04.2017. Operation started by TPADL from 01.07.2017.

Rajasthan - Status of Public Private Partnership (PPP) Projects (As on June 30, 2019) – Projects under implementation

S. No.	Project Name	Department/ Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
							M/S TPADL shall make a minimum capital investment of Rs. 37.60 crores in first 5 years. Till March 2019, Distribution Franchisee invested Rs. 45.45 crore as capital expenditure.
5.	'Input plus Investment' based Distribution Franchisee for distribution and supply of electricity in Bikaner City Circle	JdVVNL	114.61	ROMT	16.05.2017	15.05.2022	Agreement signed between JdVVNL and CESC Ltd. and BkESL (an SPV of M/S CESC Ltd.) on 14.03.2017 for distribution of electricity for a period of 20 years. Operation started by BkESL from 16.05.2017. M/S BkESL shall make a minimum capital investment of Rs. 114.61 crore in first 5 years. Till March 2019, Distribution Franchisee invested Rs. 73.74 crore as capital expenditure.
6.	Metering, Billing, Collection and Associated Services (MBC Services) in Bhilwara City	AVVNL	70.17	OMT	01.04.2018	31.03.2019	Agreement signed among AVVNL, M/s Secure Meters Ltd. and M/s Secure Metering & Services (Bhilwara) Ltd. on 23.11.2017 for 10 years. Operation started by M/s Secure Metering & Services (Bhilwara) Ltd. from 01.04.2018 and shall make an investment of Rs. 70.17 crores in first year. Till May 2019, Distribution Franchisee invested Rs. 21.40 crore as capital expenditure.
7.	Development of Solar Park in Rajasthan at Phalodi-Pokaran at Jodhpur & Jaisalmer of 750 MW	RREC	452.00	BOOM	06.02.2015	October, 2019	MoU signed on 28.10.2014 between GoR and M/s Essel Infra projects Ltd. for development of solar parks in the phased manner through JV route. Government allotted land to JV Essel Surya Urja Company of Rajasthan Ltd. (ESUCRL). JV ESUCRL started development of Solar Park at Phalodi-Pokran of 750 MW at Jodhpur & Jaisalmer. SB Energy has signed MoU with M/s ESUCRL for setting up of solar projects of 600 MW capacity.

Rajasthan - Status of Public Private Partnership (PPP) Projects (As on June 30, 2019) – Projects under implementation

S. No.	Project Name	Department/ Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
8.	Development of Solar Park in Rajasthan at Fatehgarh of 1500 MW in jaisalmer.	RREC	401.00	BOOM	09.02.2015	January, 2020	MoU signed with M/s Adani Enterprises Ltd. on 09.02.2015 for development of solar parks in phased manner through JV route. In-principle approval granted for Solar park at Fatehgarh in Jaisalmer with 1500 MW. Land allotment under process to JV Adani Renewable Energy Park Rajasthan Ltd. (AREPRL).
	Sub – Total (C)		1310.92				
(F)	Social Sector						
1.	Rajasthan Institute of Engineering & Technology, Jaisalmer	Technical Education	16.40	BOT	2011-12	-	Land allotted to society on 14.03.2008 for a lease of 25 years, but letter of approval from AICTE not received. Cancellation of land under process.
2.	Vivakanand Institute of Technology, Bhilwara.	Technical Education	5.49	BOT	2007-08	March, 2019	Land allotted on 07.03.2007 for a lease of 25 years. MOU signed on 10.01.2008 to construct building in 18 months. State government provided capital subsidy of Rs. 257.74 lacs. The Board de-affiliated the institution for one year. Explanation called from the investor. Action to take over the building and allotted land under consideration.
3.	Rajasthan Institute of Engineering and Craft, Dholpur (Women Polytechnic)	Technical Education	5.49	BOT	2007-08	March, 2019	Land allotted on 15.10.2007 for a lease of 25 years. MoU signed on 16.10.2007 to construct building in 18 months. State government provided capital subsidy of Rs.131.00 lacs. College is not operational, process of taking over the land and building under process. The investor asked to submit the map of the constructed building, explanation called for the society.

Rajasthan - Status of Public Private Partnership (PPP) Projects (As on June 30, 2019) – Projects under implementation

S. No.	Project Name	Department/ Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
4.	Rajasthan Girls Polytechnic College, Baran	Technical Education	5.49	BOT	2007-08	March, 2019	Land allotted on 06.03.2007 for a lease of 25 years. MOU signed on 16.10.2007 to construct building in 18 month. State government provided capital subsidy of Rs. 107.24 lacs. As the College is not operational, explanation called for the Institute.
5.	Chandrawati Girls Polytechnic College, Jaisalmer	Technical Education	5.49	BOT	2007-08	Sub-judice	Land allotted on 21.03.2007 for a lease of 25 years. MOU signed on 16.10.2007 to construct building in 18 month for which state government provided capital subsidy of Rs. 46.27 lacs. Collage run by the institute but on 10.09.12 land allotment canceld by the government due to non-compliance of norms and convert into hostel for Government Polytechnic College, Jaisalmer. Against these orders, the society has taken stay from the Hon'ble Court. Next hearing scheduled on 27.09.2019.
6.	Maharana Pratap Industrial Training Institute, PS-Bhupalsagar, Distt- Chittorgarh	DTE, Training	0.66	BOT	-	18.12.2014	Land allotted to Malwa Utpadakta Parishad, Indore (MP) on 19.06.2012 for a lease of 25 years. No action taken by society for the affiliation of I.T.I. by DGT. Land revert action under progress.
7.	Center of the Studies of Values Industrial Training Institute, PS-Gangrar, Distt.-Chittorgarh	DTE, Training	1.50	BOT	-	25.01.2015	Land allotted to Center of the Studies of Values, Udaipur on 26.07.2013 for a lease of 30 years. No action taken by society for the affiliation of I.T.I. by DGT. Land revert action under progress.
8.	R. R. College at Wair (Bharatpur)	College Education	1.80	BOOM	31.05.2016	30.09.2019	MoU signed with Gramin Vikas Awam Shodh Sansthan, Bharatpur for 15 years to run RR college. College being run in temporary accommodation from session 2016-17. A sum of Rs. 2.00 crore to be provided by GoR including revenue grant of Rs. 0.20 crore. As per MoU, grant of Rs. 19.71 lacs released in FY 2016-17 for library, furniture, affiliation, etc. Land purchased by private partner, on which building construction will be started soon.

Rajasthan - Status of Public Private Partnership (PPP) Projects (As on June 30, 2019) – Projects under implementation

S. No.	Project Name	Department/ Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
	Sub – Total (F)		42.32				
(G)	Other Sector						
1.	Operation of 13 No. Automated Driving Track	Transport	23.66	BOOT	08.06.2018	-	RFP floated on Aug., 2017 for 13 RTO offices comprises of 11 Regional Transport offices and 2 District Transport offices. Agreement signed on 13.07.18 with M/s Smart Chip Pvt. Ltd., Noida for Jagatpura (Jaipur). Software & hardware installed by the company. Civil works of track construction completed for other offices.
	Sub – Total (G)		23.66				
	Grand Total		3133.41				